

NON-CONFORMANCE REPORT

NCR No:

Date:

Description of Non-Conformance:

1. Concrete compressive strength below specified grade.
 2. Use of materials without formal approval.
 3. Repeated workmanship deviations in inspections.
-

Specification Reference:

- Project Technical Specification
 - Concrete Mix Design Requirements
 - QA/QC Plan
-

Affected Areas:

- Block A
 - Column Zone 1
 - Block B
-

Immediate Corrective Action:

- Suspend use of pending materials
 - Recalibrate batching system
 - Conduct core testing for failed locations
 - Re-inspect structural elements
-

Root Cause:

- Inadequate quality monitoring
 - Material approval gaps
 - Lack of preventive inspection checklist
-

Corrective & Preventive Action Plan:

Action	Responsibility	Target Date
Mix redesign	QA Manager	Immediate
Supplier audit	Procurement	7 Days
Weekly QA review	Project Manager	Ongoing
Digital tracking	QA Dept	14 Days
